

Oxford Recycling, Inc.
 6.9 mi. Location
 (303) 762-1160
 2400 W Oxford Ave
 Sheridan, CO 80110

Concrete Recycling
 Bin 8 x 22 x 2
 \$330
 7 days

GOLDEN- REMOVAL OF CONSTRUCTION WASTE
 410 Orchard
 Golden, CO 80401-
 (303) 278-8600 fax: (303) 277-9705
 Roll offs available for construction debris.

Rubbish Works
 Curbside Program
 (720) 891-4296
 657 W Sandalwood Ct
 Louisville, CO 80027

No Drywall Recycling
 2 person crew
 Minimum \$119
 Charge by 1/4 truckload
 March 7 between 2-4 p.m.

Gypsum Colorado American Gypsum company
 970-524-9700 chuck zaruba
 No plants that take used gypsum
 used for animal bedding?
 Could not recycle

BROOMFIELD- RECYCLED MATERIAL REMOVAL Kelly's Construction Debris Removal
 880 Beryl St.
 Broomfield, CO 80020-
 (303) 469-8990
 Hauls construction and demolition debris to recycling centers.

Vaughn Miller
 ReVolve Carpet Recycling
 720.212.9375
 3860 Revere St., #C. denver.co 80239
 revolve.recycling@gmail.com

Took Carpet

85 lbs

Habitat for Humanity Restore

Cabinets	9	171	1539
Dishwasher	1	92	92
Cooktop			
Oven	1	181	181
Tub	1	300	300
Faucets	2	4	8
Ceiling Fan	1	25	25
Light fixture	1	3	3
Kitchen Sink	1	10	10

Saved for Reuse

Pallets of 2 x 4's	64	40	2560
Closet Shelves	4	85	340
Fiberglass	15	17	255
Windows and Doors	16	157	2512
Cabinets	6	171	1026
Doors	9	15	135
Trim (Pallets)	48	40	1920
Stainless Sink	1	10	10
China Sinks	2	10	20
Copper pipe ft.(1/2)	40	0.285	11.4
Copper pipe ft.(3/4)	60	0.455	27.3
Copper pipe ft.(1.25")	10	0.884	8.84

10983.54

10983.54 lbs

Golden Recycling
 15000 W 44th Ave
 Golden, CO 80403

Took Stainless Steel

50 lbs

Action Recycling Center
 7610 W 42nd Ave
 Wheat Ridge, CO 80033

Took Cast Iron
 Took Copper

1080 lbs
 172 lbs

\$86
 \$456
 \$542

Earth
 Concrete

Spread and planted
 Rubble Walls

1600 cu ft.
 177.78 cu yd.

120000 lbs
 329778 lbs

Total

462148 lbs

Trash Haul Off				Cost
Rubbish Works	9/10/12	1/4 load	1000 lbs	\$209
Bagster	9/12/12	5 4 x 8 x 2		\$311
Can hold 3300 lbs	11/9/12	sheetrock	7.1 cu yd	\$89
		scrap wood	7.1 cu yd	
Dump	8/26/13	pickup	1 various	\$68
Roll Off	10/26/13	wood scrap	15 cu yds	\$305
Roll Off Remedies		fiberglass	15 cu yd	\$310
Dumpster	3/24/14	sheetrock	15 cu yd	
		total	26986.05 lbs	
		Ratio	5.84%	\$1,292
		Percent Diverted	94%	

Recycle/Trash Volume to Weight Conversions

Item	Volume	Weight	Source	Recycle
Bookcase	Laminate 4 sh		85 U.S. EPA	x
File cabinet	Laminate 2-dra		171.5 U.S. EPA	x
Dryer (clothes)		1	92 U.S. EPA	x
Washer (clothes)		1	177 U.S. EPA	x
Water heater		1	131 U.S. EPA	x
Dishwasher		1	92 U.S. EPA	x
Range		1	181.1 U.S. EPA	x
Glass, window	1 cubic foot		157 FEECO	x
Concrete, scrap, loose	1 cubic yard		1,855 Tellus	x
Steel, solid (Stainless)	1 cubic foot		487 FEECO	x
Carpet & padding, loose	1 cubic yard		84.4 Tellus	x
Window	1 cubic foot		157 FEECO	x
Iron cast ductile	1 cubic foot	130–200	FEECO	x
Copper pipe, whole	1 cubic yard		1,047.62 Tellus	x
Earth, common, dry	1 cubic foot	70–80	FEECO	x
Pallet, wood (2 x 4's)	average 48" x		40 U.S. EPA	x
Fiberglass insulation, loose	1 cubic yard		17 Tellus	x

Cast Iron Tub		1	300 DIY Online	x
Wood scrap, loose	1 cubic yard		329.5 Tellus	waste
Sheetrock scrap, loose	1 cubic yard		393.5 Tellus	waste
Fiberglass insulation, loose	1 cubic yard		17 Tellus	

Copper Pipe Type L Nominal Size (inches)	Weight (lb/ft)
1/4"	0.126
3/8"	0.198
1/2"	0.285
5/8"	0.362
3/4"	0.455
1"	0.655
1.25"	0.884